

	Project Title	BELLAGIO TOWER 3 23J		
	Date Finish	February 5,2021		
	SCOPE OF WORKS	Date Start	Date Finish	No. of Days
A	MOBILIZATION WORKS			
A.1	Site protection	1/14/2021	1/14/2021	1
B	DEMOLITION WORKS			
B.1	Removal of existing vinyl flor tiles	1/15/2021	1/19/2021	3
B.2	Removal of existing wall paper	1/14/2021	1/15/2021	2
B.3	Removal of damage drywall	1/15/2021	1/15/2021	1
C	PARTITION AND WALL FINISHES			
C.1	Wall paper preparation and wall putty	1/19/2021	1/22/2021	5
C.2	Wall paper Installation	1/25/2021	1/27/2021	3
C.3	Repair of drywall in closet area	1/18/2021	1/22/2021	5
D	FLOORING WORKS			
D.1	Repair vinyl tiles	1/20/2021	1/29/2021	8
E	TURN OVER			
E.1	Internal inspection	2/1/2021	2/1/2021	1
E.2	Punch-list repair	2/1/2021	2/3/2021	3
E.3	General Cleaning	2/3/2021	2/3/2021	1
F	TURN OVER	2/5/2021	2/5/2021	1

Prepared by:
Danjo Kalaw